

**140, 150 & 180 Conejo Road Project (MST2006-00273)**  
**MITIGATION MONITORING AND REPORTING PROGRAM**

**PURPOSE**

The purpose of the 140, 150 & 180 Conejo Road Mitigation Monitoring and Reporting Program (MMRP) is to ensure compliance with all mitigation measures identified in the Final Mitigated Negative Declaration to mitigate or avoid potentially significant adverse environmental impacts resulting from the proposed project. The implementation of this MMRP shall be accomplished by the applicant, consultants and representatives. The MMRP program shall apply to all of the actions occurring under the Permit for the 140, 150 & 180 Conejo Road Project.

**I. RESPONSIBILITIES AND DUTIES**

A qualified representative from the applicant, approved by the City Planning Division and paid for by the applicant shall be designated as the Project Environmental Coordinator (PEC). The PECs shall be responsible for assuring full compliance with the provisions of this mitigation monitoring and reporting program to the City for actions undertaken under the 140, 150 & 180 Conejo Road Project. The PEC shall have authority over all other monitors/specialists, the contractor, and all construction personnel for those actions that relate to the items listed in this program.

It is the responsibility of the applicant to comply with all mitigation measures listed in the attached MMRP matrix table. Any problems or concerns between monitors and construction personnel shall be addressed by the PEC and the responsible department. Staff and/or contractors hired to do work under the 140, 150 & 180 Conejo Road Project shall provide a schedule of activities for review and approval of the PEC. The staff or contractor shall inform the PEC of any major revisions to the construction schedule at least 48 hours in advance. The respective PEC, staff, and contractor shall meet on a monthly basis in order to assess compliance and review future activities anticipated under the construction of the Project Name Project.

**A PRE-IMPLEMENTATION BRIEFING**

The PECs shall prepare a pre-implementation briefing report. The report shall include a list of all mitigation measures and a plot plan delineating all sensitive areas to be avoided. This report shall be provided to all personnel performing work under this permit.

The pre-implementation briefing shall be conducted by the PEC. The briefing shall be attended by the PECs, supervisors of staff working on the project, necessary consultants, Planning Division Case Planner, and all contractors and subcontractors associated with the project. Additional pre-construction briefings shall be conducted when changes in the PEC, staff working on the project, and a change in contractor occurs.

This MMRP shall be presented to those in attendance at the meeting. The briefing presentation shall include project background, the purpose of the MMRP, duties and responsibilities of each participant, communication procedures, monitoring procedures, filling out of the mitigation monitoring matrix and

summary reports, and duties and responsibilities of the PEC, staff, contractors, and project consultants.

It shall be emphasized at this briefing that the PECs and project consultants have the authority to stop construction and redirect construction equipment in order to comply with all mitigation measures.

## II. IMPLEMENTATION PROCEDURES

### A. REPORTING PROCEDURES

The PEC for the applicant shall utilize the MMRP Matrix Table, as the basis for daily monitoring of activities approved as a part of the project. As long as compliance with mitigation measure issues is identified on the completed matrix table, the MMRP forms shall be kept on file. If the PEC identifies non-compliance or other problems with mitigation measure issues, the completed forms shall be forwarded to the Planning Division. In addition, monthly summary reports and annual summary reports on the mitigation monitoring program shall be submitted to the Planning Division by the PEC.

### A. MMRP MATRIX

The following MMRP Matrix Table provides each mitigation measure, identifies the responsible party, and allows the monitor to indicate the date monitoring occurred, whether the mitigation measure has been implemented, and comments on activities, if necessary. .

The MMRP Matrix Table is intended to be used by all parties involved in monitoring the project mitigation measures, as well as project contractors and others working in the field. The Matrix Table shall be used as a compliance checklist to aid in compliance verification and monitoring requirements for all activities conducted under the 140, 150 & 180 Conejo Road Project, whenever activities authorized under this permit are conducted. A copy of the MMRP matrix table shall be kept in the project file by the applicant as verification that compliance with all mitigation measures has occurred.

**140, 150 & 180 CONEJO ROAD (MST2006-00273)**  
**MITIGATION MONITORING AND REPORTING PROGRAM MATRIX TABLE**

MITIGATION MEASURE	PARTY RESPONSIBLE FOR IMPLEMENTATION	VERIFICATION	
		Date	Accomplished?
<b>AQ-1 Construction Dust Control – Minimize Area/Speed.</b> Minimize amount of disturbed area and reduce on site vehicle speeds to 15 miles per hour or less.	Applicant/ Contractor		Comments
<b>AQ-2 Construction Dust Control - Watering.</b> During site grading and transportation of fill materials, regular water sprinkling shall occur using reclaimed water whenever the Public Works Director determines that it is reasonably available. During clearing, grading, earth moving or excavation, sufficient quantities of water, through use of either water trucks or sprinkler systems, shall be applied to achieve minimum soil moisture of 12% to prevent dust from leaving the site. Each day, after construction activities cease, the entire area of disturbed soil shall be sufficiently moistened to create a crust.	Applicant/ Contractor		
Throughout construction, water trucks or sprinkler systems shall also be used to keep all areas of vehicle movement damp enough to prevent dust raised from leaving the site. At a minimum, this will include wetting down such areas every three hours. Increased watering frequency will be required whenever the wind speed exceeds 15 mph.			
<b>AQ-3 Construction Dust Control – Tarping.</b> Trucks transporting fill material to and from the site shall be covered from the point of origin and maintain a freeboard height of 12 inches.	Applicant/ Contractor		
<b>AQ-4 Construction Dust Control – Gravel Pads.</b> Gravel pads, 3 inches deep, 25 feet long, 12 feet wide per lane and edged by rock berm or row of stakes or a pipe-grid track out control device shall be installed to reduce mud/dirt track out from unpaved truck exit routes.	Applicant/ Contractor		

**140, 150 & 180 CONEJO ROAD (MST2006-00273)**  
**MITIGATION MONITORING AND REPORTING PROGRAM MATRIX TABLE**

MITIGATION MEASURE	PARTY RESPONSIBLE FOR IMPLEMENTATION	VERIFICATION		Comments
		Date	Accomplished?	
<b>AQ-5 Construction Dust Control – Disturbed Area Treatment.</b> After clearing, grading, earth moving or excavation is completed, the entire area of disturbed soil shall be treated to prevent wind erosion. This may be accomplished by:	Applicant/ Contractor			
<ul style="list-style-type: none"> <li>• Seeding and watering until grass cover is grown;</li> <li>• Spreading soil binders;</li> <li>• Sufficiently wetting the area down to form a crust on the surface with repeated soakings as necessary to maintain the crust and prevent dust pickup by the wind;</li> <li>• Other methods approved in advance by the Air Pollution Control District.</li> </ul>				
<b>AQ-6 Construction Dust Control – Paving.</b> All roadways, driveways, sidewalks, etc., shall be paved as soon as possible. Additionally, building pads shall be laid as soon as possible after grading unless seeding or soil binders are used.	Applicant/ Contractor			
<b>AQ-7 Stockpiling.</b> If importation, exportation and stockpiling of fill material are involved, soil stockpiled for more than two days shall be covered, kept moist by applying water at a rate of 1.4 gallons per hour per square yard, or treated with soil binders to prevent dust generation. Apply cover when wind events are declared.	Applicant/ Contractor			

**140, 150 & 180 CONEJO ROAD (MST2006-00273)**  
**MITIGATION MONITORING AND REPORTING PROGRAM MATRIX TABLE**

MITIGATION MEASURE	PARTY RESPONSIBLE FOR IMPLEMENTATION	VERIFICATION		Comments
		Date	Accomplished?	
<b>AQ-8 Construction Dust Control – Project Environmental Coordinator (PEC).</b> The contractor or builder shall designate a person or persons to monitor the dust control program and to order increased watering, as necessary, to prevent transport of dust offsite. Their duties shall include holiday and weekend periods when construction work may not be in progress. The name and telephone number of such persons shall be provided to the Air Pollution Control District prior to land use clearance for map recordation and land use clearance for finish grading for the structure.	Applicant/ Contractor			
<b>AQ-9 Exhaust Emissions – Engines.</b> Heavy-duty diesel-powered construction equipment manufactured after 1996 (with federally mandated "clean" diesel engines) shall be used.	Applicant/ Contractor			
<b>AQ-10 Engine Size.</b> The engine size of construction equipment shall be the minimum practical size.	Applicant/ Contractor			
<b>AQ-11 Equipment Numbers.</b> The number of construction equipment operating simultaneously shall be minimized through efficient management practices to ensure that the smallest practical number is operating at any one time.	Applicant/ Contractor			
<b>AQ-12 Equipment Maintenance.</b> Construction equipment shall be maintained to meet the manufacturer's specifications.	Applicant/ Contractor			
<b>AQ-13 Engine Timing.</b> Construction equipment operating onsite shall be equipped with two to four degree engine timing retard or pre-combustion chamber engines.	Applicant/ Contractor			
<b>AQ-14 Catalytic Converters.</b> Catalytic converters shall be installed on gasoline-powered equipment, if feasible.	Applicant/ Contractor			
<b>AQ-15 Diesel Catalytic Converters.</b> Diesel catalytic converters, diesel oxidation catalysts and diesel particulate filters as certified and/or verified by EPA or California shall be installed, if available.	Applicant/ Contractor			

**140, 150 & 180 CONEJO ROAD (MST2006-00273)**  
**MITIGATION MONITORING AND REPORTING PROGRAM MATRIX TABLE**

MITIGATION MEASURE	PARTY RESPONSIBLE FOR IMPLEMENTATION	VERIFICATION		Comments
		Date	Accomplished?	
<b>AQ-16 Diesel Replacements.</b> Diesel powered equipment shall be replaced by electric equipment whenever feasible.	Applicant/ Contractor			
<b>AQ-17 Idling Limitation.</b> Idling of heavy-duty diesel trucks during loading and unloading shall be limited to five minutes; auxiliary power units shall be used whenever possible.	Applicant/ Contractor			
<b>AQ-18 Worker Trips.</b> Construction worker trips shall be minimized by requiring carpooling and by providing for lunch onsite.	Applicant/ Contractor			
<b>AQ-19 Biodiesel.</b> Biodiesel shall be used to the maximum extent feasible.	Applicant/ Contractor			
<b>AQ-20 Energy Use.</b> Minimize the use of energy by designing and constructing structures using sustainable development principles including green building designs and materials.	Applicant/ Contractor			
<b>BIO-1 Nest Protection.</b> Proposed project activities, including tree and vegetation removal, shall occur outside the breeding bird season (February 1 – August 15). If project activities cannot be feasibly avoided during the bird nesting season, the project proponent shall conduct a survey prior to construction, using a qualified biologist approved by the City Environmental Analyst, to detect protected nesting native birds in the vegetation and trees being trimmed and within 300 feet of the construction work area. The survey shall be conducted no more than three days before construction is initiated. If an active nest is located, construction within 500 feet of a raptor nest and 300 feet of any other nesting bird and vegetation trimming shall be postponed until the nest is vacated and juveniles have fledged and this has been confirmed by the qualified biologist.	Applicant/ Biologist			

**140, 150 & 180 CONEJO ROAD (MST2006-00273)**  
**MITIGATION MONITORING AND REPORTING PROGRAM MATRIX TABLE**

MITIGATION MEASURE	PARTY RESPONSIBLE FOR IMPLEMENTATION	VERIFICATION		Comments
		Date	Accomplished?	
<b>BIO-2 Oak Tree Protection Measures.</b> The following provisions shall apply to existing oak trees on site:	Applicant/ Arborist			
a. During construction, fencing or protective barriers shall be placed around and three feet outside of the dripline of all oak trees located within 25 feet of any grading.				
b. No grading shall occur under any oak tree dripline, except as indicated on the drainage and grading plan for construction of the single-family residence. Grading within the dripline during construction of this area shall be minimized and shall be done with light (one ton or less) rubber-tired equipment or by hand. If use of larger equipment is necessary within the dripline of any oak, it shall only be operated under the supervision and direction of a qualified Arborist.				
c. A qualified Arborist shall be present during any grading or excavation adjacent to or beneath the dripline of any oak tree. Any roots encountered shall be cleanly cut and sealed with a tree-seal compound. Any thinning or root pruning and trimming shall be done under the direction of a qualified Arborist.				
d. No storage of heavy equipment or materials, or parking shall take place within five (5) feet of the dripline of any oak tree.				
e. Oak seedlings and saplings less than four inches (4") at four feet (4') above the ground that are removed during construction shall be transplanted where feasible. If transplantation is not feasible, replacement trees shall be planted at a minimum one to one (1:1) ratio. Replacement trees shall be a minimum of one (1) gallon size derived from South Coastal Santa Barbara County stock.				

**140, 150 & 180 CONEJO ROAD (MST2006-00273)**  
**MITIGATION MONITORING AND REPORTING PROGRAM MATRIX TABLE**

MITIGATION MEASURE	PARTY RESPONSIBLE FOR IMPLEMENTATION	VERIFICATION		Comments
		Date	Accomplished?	
G-1 <b>Restricted Use Area.</b> Each Adjusted Parcel shall have a “Restricted Use Area”, as shown on the Geologic Map dated May 2009, prepared by Gold Coast Geoservices, Inc., where no development is allowed. The “Restricted Use Area” shall be recorded on each Adjusted Parcel as part of the Lot Line Adjustment.	Applicant/Geologist			
G-2 <b>Engineering Geologic Report Recommendations.</b> Site preparation, grading and project construction shall be in accordance with the recommendations contained in the Engineering Geologic Report prepared by Gold Coast Geoservices, Inc., dated July 27, 2008 (Geologic Map dated May 2009). Compliance shall be demonstrated on plans submitted for grading and/or building permits.	Applicant/Geologist/Contractor			

**140, 150 & 180 CONEJO ROAD (MST2006-00273)**  
**MITIGATION MONITORING AND REPORTING PROGRAM MATRIX TABLE**

MITIGATION MEASURE	PARTY RESPONSIBLE FOR IMPLEMENTATION	VERIFICATION		Comments
		Date	Accomplished?	
<b>H-1 High Fire Vegetation Management.</b> Developments located in the High Fire Hazard area are required to maintain vegetation to create an effective fuel break by thinning dense vegetation (mosaic style) and removing dry brush, flammable vegetation and combustible growth from areas within 100 feet of all buildings or structures (or 150 feet in areas with slopes greater than 30%). The owner shall perform the following maintenance annually for the life of the project.	Applicant/ Contractor			<ul style="list-style-type: none"> <li>• Cut and remove hazardous brush, shrubs, and flammable vegetation such as dry grass and weeds within 100 feet of any structure (or 150 feet in areas with slopes greater than 30%) and within 2 inches of the ground.</li> <li>• Thin brush from streets and driveways both horizontally and vertically along the property. Flammable vegetation must be cleared on each side of the street or driveway for a distance of 10 feet and a vertical distance of 13 feet, 6 inches. Vegetation must be cut to within 2 inches of the ground. This applies to the public or private driveway and any public or private streets that border the property.</li> <li>• Remove dead wood, trim the lower branches, and limb all live trees to 6 feet above the ground (or as much as possible with younger, smaller trees), especially trees adjacent to buildings.</li> <li>• Trim tree limbs back a minimum distance of 10 feet from any chimney opening.</li> <li>• Remove all dead trees from the property.</li> <li>• Maintain the roof of all structures free of leaves, needles or other vegetative debris.</li> <li>• Legally dispose of all cut vegetation, including any debris left from previous tree trimming and brush removal. Cut vegetation may be chipped and spread throughout the property as a ground cover, up to 12 inches in depth, and at least 30 feet from any structure.</li> </ul>

**140, 150 & 180 CONEJO ROAD (MST2006-00273)**  
**MITIGATION MONITORING AND REPORTING PROGRAM MATRIX TABLE**

MITIGATION MEASURE	PARTY RESPONSIBLE FOR IMPLEMENTATION	VERIFICATION	
		Date	Accomplished?
<b>H-2 Landscape Plan.</b> The final landscape plan shall adhere to the Fire Department Landscape Guidelines for properties that are in the high fire hazard area. These plans shall be reviewed and approved by the Fire Department	Applicant		