



CONSTRUCTION PROJECT SITE UPDATE

Last Updated: April 9, 2010

Project Name: Marina One Replacement Project – Phase I

Contact Information:

City Project Manager: Linda Sumansky
Phone: (805) 564-5361
E-mail: LSumansky@santabarbaraca.gov

Contractor: AIS Construction Company
Project Manager: Andy Sheaffer
Phone: (805) 684-4344

Project Description:

Marina One, containing 592 slips, is the largest of four marinas in the Santa Barbara Harbor. The majority of Marina One, A - P fingers, was constructed in the mid-1970s. An engineering analysis of Marina One conducted in 2005 concluded that the concrete docking system on A - P fingers was nearing the end of its useful life. The assessment recommended replacing A - P fingers in 10 phases over a 10 -12 year period. Phase I includes the replacement of the main headwalk, gangway, and upgrading/replacing the utilities serving Marina One. In addition, significant shoreside electrical improvements will be constructed.

The current schedule for this work is as follows:

Landside work for the project has been completed.

Installation of the new waterside electrical float and cable is complete. The remaining floats for the headwalk will begin to arrive in April 12 for installation. Some vessels have been displaced along the south side of the existing headwalk and will remain displaced through the end of the project. During the week of April 12, the new headwalk floats will be floated in the area of the displaced vessels. Once the new floats are in place, the contractor will begin tying over utilities to the new headwalk. Please be careful accessing your vessel as there will be cords and access ramps along the headwalk. The Waterfront Department will work closely with the contractor to keep harbor community updated on construction related impacts.