

#### CONSTRUCTION PROJECT SITE UPDATE

Last Updated: Thursday, July 24, 2008

Project Name: East Cabrillo Sidewalk Replacement Project

#### Contact Information:

City Project Manager: James Winslow, P.E., Project Engineer II

Phone: (805) 897-1908

E-mail: <u>JWinslow@SantaBarbaraCA.gov</u>

Contractor: Lash Construction, Inc. Estimated Project Completion: August 29, 2008

Phone: (805) 963-3553

# **Project Description:**

This Redevelopment Agency funded project consists of the removal and replacement of approximately 5,000 linear feet of existing sidewalk, access ramps, curb and gutter, driveway, landscaping improvements, concrete benches, trash receptacles, and decorative ironwork on the light poles on East Cabrillo Boulevard, between approximately just east of the State Street Bridge and Milpas Street. The sidewalk associated with the bridge will be completed when the bridge is constructed. The project is part of the City's Cabrillo Beachway Improvement Plan and will improve safety, access, and beautify the historic area.

### **Project Progress:**

During the month of July 2008, Lash demolished and replaced approximately 900 feet of sidewalk and parkway between the Calle Cesar Chavez intersection and Puerto Vallarta. This completed the concrete work for the project. Lash drilled and installed the remaining copper artisan tags to the end of the Crafts section – number 351. The entire sidewalk is currently clean and operational. There will be no work during the week of Fiesta – July 30 to August 3, 2008.

### Proposed Work (August 4th):

Azalea will begin installing the landscape plantings. They will continue to work on the irrigation. Lash will continue replacing the pull boxes in the grass behind the sidewalk.

## The current schedule for this work is as follows:

	T 1 N			[0 ]   14   100   1   100   10
ID	Task Name	Start	Duration	8   May '08   Jun '08   Jul '08   Aug '08   S   9   14   19   24   29   4   9   14   19   24   29   3   8   13   18   23   28   3   8   13   18   23   28   2   7   12   17   22   27   1
0	East Cabrillo Sidewalk Replacement Project	Mon 4/21/08	92 days?	
1	Survey	Mon 4/21/08	5 days	100%
2	Temporay Walkways	Mon 4/21/08	5 days	100%
3	Demo Garden St. ramps, move signals, & repair HC ramps	Mon 4/28/08	5 days	100%
4	Demo ramps, signal relocates, & repair HC ramps	Mon 5/5/08	5 days	100%
5	Demo & Grade, pour concrete	Mon 5/12/08	55 days?	100%
6	Fiesta Week - No Work	Mon 7/28/08	5 days	0%
7	Landscape Irr. Sleeves	Mon 4/21/08	5 days	100%
8	Irrigation	Mon 7/21/08	5 days	90%
9	Landscape planting	Mon 8/4/08	15 days	0%
10	Light Pole Iron Work	Mon 8/4/08	5 days	□ 0%
11	Misc Hardscape Items	Mon 8/4/08	5 days	0%
12	Benches	Mon 8/25/08	2 days	□ 0%
	- I			



List of Artisans impacted is presented below:

	Number	Type of	Date	Date	Future	
Section	Range	Work	Start	Complete	Work	Est. Date
Arts	1 - ~103	No work	4/21/08	NA	Anacapa/Cabrillo Bridge	2010
Arts	104 - 189	Demolition & new sidewalk	5/12/08	5/16/08		
	104 - 189	Artisan Tags	6/5/08	6/6/08	Landscaping/Irrigation	Aug
Arts	190 - ~257	Demolition & new sidewalk	5/19/08	5/23/08		
	190 - ~257	Artisan Tags	6/5/08	6/10/08	Landscaping/Irrigation	Aug
Crafts	1 - 23	Demolition & new sidewalk	5/19/08	5/23/08		
	1 - 23	Artisan Tags	6/13/08	6/13/08	Landscaping/Irrigation	Aug
Crafts	24 - 105	Demolition & new sidewalk	6/9/08	6/13/08		
	24 - 101	Artisan Tags	6/16/08	6/19/08	Landscaping/Irrigation	Aug
Crafts	106 - 209	Demolition & new sidewalk	6/16/08	6/20/08		
	102 - 208	Artisan Tags	6/25/08	6/25/08	Landscaping/Irrigation	Aug
Crafts	209 - 313	Demolition & new sidewalk	6/23/08	6/26/08		
	209 - ~310	Artisan Tags	6/27/08	7/9/08	Landscaping/Irrigation	Aug
Crafts	313 - 351	Demolition & new sidewalk	7/7/08	7/18/08		
	313 - 351	Artisan Tags	7/16/08	7/18/08	Landscaping/Irrigation	Aug

Current photos of the construction Project site and a vicinity map follow: Sidewalk at Casa Los Palmas Sidewalk at Garden Street Vicinity Map East Cabrillo Sidewalk Replacement Project March 25, 2008 Sidewalk at Milpas Street