

## CONSTRUCTION PROJECT SITE UPDATE

Last Updated: Friday, February 5, 2010

Project Name: Upper Las Positas Creek Restoration and Storm Water Management Project

## **Contact Information:**

City Project Manager: Amanda Flesse, Project Engineer or George Thomson, Creeks Planner

Phone: (805) 564-5424, 560-7576

E-mail: <u>AFlesse@SantaBarbaraCA.gov</u>; GThomson@SantaBarbaraCA.gov

Contractor: Shaw Contracting, Inc. Project Manager: Jeff Shaw Phone: (805) 649-2107

## **Project Description:**

The Santa Barbara Golf Club Safety Plan Implementation Project completes the network of cart paths throughout the golf course and relocates two greens complexes in order to move them further away from areas in play and to improve visibility. The Upper Las Positas Creek Restoration and Storm Water Management Project will treat polluted urban storm water runoff from residential neighborhoods, the golf course, the Adams Elementary School, and streets surrounding the golf course, through a series of constructed bioswales, wetlands, and large detention basins landscaped with native plants. The project will improve wildlife habitat and the quality of water entering Las Positas Creek and the Arroyo Burro Estuary. The project will also reduce downstream flow rates and decrease erosion in Las Positas Creek. By combining these two projects, the total construction cost will be reduced through economies of scale. In addition, concurrent construction projects will reduce the total time that golf course play is interrupted by construction activities.



## The current schedule for this work is as follows:

For the week of 2/8/10 the reconstruction along the 17<sup>th</sup> tee is complete. The 16<sup>th</sup> and 17<sup>th</sup> holes will be emptied and dressed up for planting. Once the excavations of the 16th and 17th holes are completed the remaining cart paths will be completed. Planting and seeding will begin in the remaining areas (5<sup>th</sup>, 16<sup>th</sup>, and 17<sup>th</sup> holes). Please for your safety stay out of the fenced areas.

Hydro seeding in some areas will take place next week please stay out of these areas.

During this period the following holes will be affected:

- The tees for 5<sup>th</sup> hole may be moved in front of the work area depending on the landscaping work that is scheduled to be completed.
- The tee for the 17<sup>th</sup> hole will be moved in front of the work area.
- The 16<sup>th</sup> hole may be closed periodically during the weekdays depending on the landscaping work that is being completed.

Please be on the lookout for cart detour signs in these areas. Please do not take down the construction fencing or drive your cart in to construction areas to retrieve your ball. Balls that enter the construction areas should be played as ground under repair.



