

## CONSTRUCTION PROJECT SITE UPDATE

Last Updated: Friday September 11, 2009

Project Name: Upper Las Positas Creek Restoration and Storm Water Management Project

## Contact Information:

City Project Manager: Amanda Flesse, Project Engineer or George Thomson, Creeks Planner

Phone: (805) 564-5424, 560-7576

E-mail: AFlesse@SantaBarbaraCA.gov; GThomson@SantaBarbaraCA.gov

Contractor: Shaw Contracting, Inc. Project Manager: Jeff Shaw

Phone: (805) 649-2107

## **Project Description:**

The Santa Barbara Golf Club Safety Plan Implementation Project completes the network of cart paths throughout the golf course and relocates two greens complexes in order to move them further away from areas in play and to improve visibility. The Upper Las Positas Creek Restoration and Storm Water Management Project will treat polluted urban storm water runoff from residential neighborhoods, the golf course, the Adams Elementary School, and streets surrounding the golf course, through a series of constructed bioswales, wetlands, and large detention basins landscaped with native plants. The project will improve wildlife habitat and the quality of water entering Las Positas Creek and the Arroyo Burro Estuary. The project will also reduce downstream flow rates and decrease erosion in Las Positas Creek. By combining these two projects, the total construction cost will be reduced through economies of scale. In addition, concurrent construction projects will reduce the total time that golf course play is interrupted by construction activities.



## The current schedule for this work is as follows:

Construction began Monday 6/29/09.

For the week of 9/14/09 plant placement in the bioswale along Adams School and the swale along #6 hole will continue. Grading along the 16<sup>th</sup> hole will continue. The 16<sup>th</sup> hole will be closed during the weekdays but will be open on the weekends. For the weekdays a temporary Par 3 hole will open in its place. Grading along the 17<sup>th</sup> and 5<sup>th</sup> hole will continue. The construction for the green complexes on the 5<sup>th</sup> hole and the 11<sup>th</sup> hole has been completed. Sod will be placed on the 11<sup>th</sup> hole green complex this week. Landscaping on the 6<sup>th</sup> and 16<sup>th</sup> holes will be placed this week so please be away of workers in these areas.

During this period the following holes will be affected:

- The red tee for 5<sup>th</sup> hole will be moved in front of the work area.
- The tee for the 17<sup>th</sup> hole will be moved in front of the work area.
- The 16<sup>th</sup> hole will be closed and a temporary Par 3 hole will open in its place (during the weekdays only).
- Temporary greens for the 11<sup>th</sup> and 5<sup>th</sup> holes have been provided. These temporary greens will be used until the new greens have been established (approximately January 2010).

Please be on the lookout for cart detour signs in these areas. Please do not take down the construction fencing or drive your cart in to construction areas to retrieve your ball. Balls that enter the construction areas should be played as ground under repair.

Construction of the entire project is scheduled to be completed by November 11, 2009



