

**4151 Foothill Road (MST2008-00496)**FINAL MITIGATION MONITORING AND REPORTING PROGRAMMARCH 22, 2012JUNE 11, 2012

## PROJECT LOCATION

**4151 Foothill Road, 675 and 681 Cieneguitas Road Santa Barbara, CA**

## PROJECT DESCRIPTION

The project involves the annexation of three parcels into the city of Santa Barbara, and detachment from the Goleta Water District, the Goleta Sanitary District, the Santa Barbara County Fire Protection District, County Service Area 3 and County Service Area 32. A City General Plan designation of Commercial/Medium High Density Residential is proposed, with a zoning designation of Limited Commercial/Upper State Street Overlay (C-1/SD-2).

4151 Foothill Road & 681 Cieneguitas Road: These parcels would be merged and the existing abandoned gas station (1,750 net square feet) at the corner of Foothill Road and Highway 154 would be demolished. Two new two-story office buildings totaling 60,122 net square feet would be constructed on the merged parcel (this development is referred to hereafter as the “Foothill Centre”). The larger of the two buildings (46,600 net square feet) would be located parallel to Foothill Road, and the smaller building (13,522 net square feet) would face Cieneguitas Road. The proposed new office buildings would be occupied by Sansum Clinic and would include an outpatient surgery center, a medical clinic and administrative offices. A parking lot containing 225 parking spaces (including five on the adjacent 675 Cieneguitas Road parcel) would be located between and behind the proposed new buildings. Access would be provided via two driveways on Cieneguitas Road. A detention basin and vegetated swales would accommodate increased storm water run-off. Ground water remediation due to contamination from the previous use as a full service gas station is currently on-going and would continue. Public improvements, including, but not limited to curb, gutter and sidewalk, are proposed.

675 Cieneguitas: The existing 2,500 square foot building, currently used as a veterinary hospital, would remain. The only change would be the addition of five parking spaces in an existing easement along the north property line for use by the occupants of the new office buildings described above.

## PURPOSE

The purpose of the **4151 Foothill Road** Mitigation Monitoring and Reporting Program (MMRP) is to ensure compliance with all mitigation measures identified in the Initial Study to mitigate or avoid potentially significant adverse environmental impacts resulting from the proposed project. The implementation of this MMRP shall be accomplished by City staff and the project developer's consultants and representatives. The program shall apply to the following phases of the project:

- Plan and specification preparation
- Pre-construction conference
- Construction of the site improvements
- Post Construction

## I. RESPONSIBILITIES AND DUTIES

A qualified representative of the developer, approved by the City Planning Division and paid for by the developer, shall be designated as the Project Environmental Coordinator (PEC). The PEC shall be responsible for assuring full compliance with the provisions of this mitigation monitoring and reporting program to the City. The PEC shall have authority over all other monitors/specialists, the contractor, and all construction personnel for those actions that relate to the items listed in this program.

It is the responsibility of the contractor to comply with all mitigation measures listed in the attached MMRP matrix. Any problems or concerns between monitors and construction personnel shall be addressed by the PEC and the contractor. The contractor shall prepare a construction schedule subject to the review and approval of the PEC. The contractor shall inform the PEC of any major revisions to the construction schedule at least 48 hours in advance. The PEC and contractor shall meet on a weekly basis in order to assess compliance and review future construction activities.

### A. PRE-CONSTRUCTION BRIEFING

The PEC shall prepare a pre-construction project briefing report. The report shall include a list of all mitigation measures and a plot plan delineating all sensitive areas to be avoided. This report shall be provided to all construction personnel.

The pre-construction briefing shall be conducted by the PEC. The briefing shall be attended by the PEC, construction manager, necessary consultants, Planning Division Case Planner, Public Works representative and all contractors and subcontractors associated with the project. Multiple pre-construction briefings shall be conducted as the work progresses and a change in contractor occurs.

The MMRP shall be presented to those in attendance. The briefing presentation shall include project background, the purpose of the MMRP, duties and responsibilities of each participant, communication procedures, monitoring criteria, compliance criteria, filling out of reports, and duties and responsibilities of the PEC and project consultants.

It shall be emphasized at this briefing that the PEC and project consultants have the authority to stop construction and redirect construction equipment in order to comply with all mitigation measures.

Once construction commences, field meetings between the PEC and project consultants, and contractors shall be held on an as-needed basis in order to create feasible mitigation measures for unanticipated impacts, assess potential effects, and resolve conflicts.

## II. IMPLEMENTATION PROCEDURES

There are three types of activities which require monitoring. The first type pertains to the review of the Conditions of Approval and Construction Plans and Specifications. The second type relates to construction activities and the third to ongoing monitoring activities

during operation of the project.

A. MONITORING PROCEDURES

The PEC and required consultant(s) shall monitor all field activities. The authority and responsibilities of the PEC and consultant(s) are described in the previous section.

B. REPORTING PROCEDURES

The following three (3) types of reports shall be prepared:

1. Schedule

The PEC and contractor shall prepare a monthly construction schedule to be submitted to the City prior to or at the pre-construction briefing.

2. General Progress Reports

The PEC shall be responsible for preparing written progress reports submitted to the City. These reports would be expected on a biweekly basis during grading, excavation and site preparation, and on a monthly basis thereafter throughout construction and landscaping activities. The reports would document field activities and compliance with project mitigation measures, such as dust control and sound reduction construction.

3. Final Report

A final report shall be submitted to the Planning Division when all monitoring (other than long term operational) has been completed and shall include the following:

- a. A brief summary of all monitoring activities.
- b. The date(s) the monitoring occurred.
- c. An identification of any violations and the manner in which they were dealt with.
- d. Any technical reports required, such as noise measurements.
- e. A list of all project mitigation monitors.

C. MMRP MATRIX

The following MMRP Matrix describes each initial study mitigation measure, monitoring activities and the responsibilities of the various parties, along with the timing and frequency of monitoring and reporting activities. For complete language of each condition, the matrix should be used in conjunction with the mitigation measures described in full in the Initial Study.

The MMRP Matrix is intended to be used by all parties involved in monitoring the project mitigation measures, as well as project contractors and others working in the field. The Matrix should be used as a compliance checklist to aid in compliance

verification and monitoring requirements. A copy of the MMRP matrix shall be kept in the project file as verification that compliance with all mitigation measures has occurred.

**4151 FOOTHILL ROAD (MST2008-00496)**  
**MITIGATION MONITORING AND REPORTING PROGRAM MATRIX**

PAGE 1

MITIGATION MEASURE	PARTY RESPONSIBLE FOR IMPLEMENTATION	VERIFICATION		
		DATE	ACCOMPLISHED	COMMENTS
<p><b>BIO-1 Bird Nesting.</b> Removal of vegetation shall be avoided during the bird nesting season (February 15 to September 15) where feasible. A qualified biologist shall conduct a nesting bird survey <u>no more than seven (7) days</u> prior to removal of any trees or vegetation scheduled to occur from February 15 through September 15. If nesting is found, the trees/vegetation shall not be removed until after the young have fledged and the biologist should establish a protective buffer around the nest as needed.</p>	PEC			
<p><b>G-1 Geotechnical Studies.</b> All recommendations contained in the Geotechnical Engineering Report prepared by Fugro West, Inc. (April 2003) shall be implemented. These recommendations <u>shall</u> include, but are not limited to requirements for grading and site development, foundation design, slabs on grade, pavement sections, corrosion and surface drainage consideration <u>shall be followed</u>. A Final Geotechnical Report shall be prepared and submitted to the City's Building Division as part of the City Building and Safety Division review and approval of the construction plans. Grading and foundation plans shall be reviewed by a Geotechnical Engineer and Engineering Geologist to ensure compliance with the recommendations in the Final Report. Compliance shall be demonstrated on plans submitted for grading and building permits and subject to City Building and Safety Division review and approval.</p>	PEC			
<p><b>H-1 Monitoring Wells.</b> Any monitoring well that is in conflict with a building or the detention basin shall be properly abandoned and replaced as required by the Santa Barbara County Fire Department Fire Prevention Division, prior to construction. A well abandonment workplan shall be submitted to the Fire Prevention Division and must be approved prior to issuance of a building permit for construction. All site wells that are not to be abandoned shall be protected during construction activities. This may involve cutting the wells down and capping them during site grading activities and then extending them back</p>	PEC			

**4151 FOOTHILL ROAD (MST2008-00496)**  
**MITIGATION MONITORING AND REPORTING PROGRAM MATRIX**

MITIGATION MEASURE	PARTY RESPONSIBLE FOR IMPLEMENTATION	VERIFICATION		
		DATE	ACCOMPLISHED	COMMENTS
up to an appropriate monitoring well cover at the completion of the paving or landscaping activities.				
<b>H-2 Soils Management Plan.</b> A soils management plan shall be submitted to the County Fire Prevention Division for review and approval prior to issuance of a building permit. The soils management plan shall describe the procedures to properly handle and dispose of hydrocarbon impacted soils that may be encountered during site grading activities.	PEC			
<b>H-3 Interceptor trenches.</b> Prior to the start of construction, both interceptor trenches shall be properly abandoned.	PEC			
<b>N-1 Neighborhood Notification Prior to Construction.</b> At least twenty (20) days prior to commencement of construction, the contractor shall provide written notice to all property owners, businesses, and residents within 300 feet of the project area. The notice shall contain a description of the project, the construction schedule, including days and hours of construction, the name and phone number of the (Project Environmental Coordinator (PEC) and) Contractor(s), site rules and Conditions of Approval pertaining to construction activities, and any additional information that will assist the Building Inspectors, Police Officers and the public in addressing problems that may arise during construction.	PEC			
<b>N-2: Construction Hours.</b> Construction (including preparation for construction work) shall only be permitted Monday through Friday between the hours of 7:00 a.m. and 5:00 p.m., excluding the following holidays: New Year's Day (January 1st); Martin Luther King Jr. Day (3rd Monday in January); President's Day (3rd Monday in February); Memorial Day (Last Monday in May); Independence Day (July 4th); Labor Day (1st Monday in September); Thanksgiving Day (4th Thursday in November); Day Following Thanksgiving Day (Friday following Thanksgiving); Christmas Day (December 25th). *When a	PEC			

**4151 FOOTHILL ROAD (MST2008-00496)**  
**MITIGATION MONITORING AND REPORTING PROGRAM MATRIX**

MITIGATION MEASURE	PARTY RESPONSIBLE FOR IMPLEMENTATION	VERIFICATION		
		DATE	ACCOMPLISHED	COMMENTS
<p>holiday falls on a Saturday or Sunday, the preceding Friday or following Monday respectively shall be observed as a legal holiday.</p> <p>When, based on required construction type or other appropriate reasons, it is necessary to do work outside the allowed construction hours, contractor shall contact the City to request a waiver from the above construction hours, using the procedure outlined in Santa Barbara Municipal Code §9.16.015 Construction Work at Night. Contractor shall notify all residents within 300 feet of the parcel of intent to carry out said construction a minimum of 48 hours prior to said construction. Said notification shall include what the work includes, the reason for the work, the duration of the proposed work and a contact number.</p>				
<p><b>N-3: Construction Equipment Sound Control.</b> All construction equipment, including trucks, shall be professionally maintained and fitted with standard manufacturers' muffler and silencing devices.</p>	PEC			
<p><del>N-4: <b>Sound Barriers.</b> The project shall employ sound control devices and techniques such as noise shields and blankets during the initial grading and construction period to reduce the level of noise to surrounding residents. Proposed measures shall be submitted to the Planning Division for approval and shall result in noise attenuation of 5-10 dB at the north, east and south property lines. Noise levels shall be monitored for compliance.</del></p>				