



Construction Project Site Update
Last Updated: March 4, 2013

Project Name: Intersection Improvement Project at Anacapa and Carrillo Streets

Contact Information:

City Project Manager: Kenneth Young
Phone: (805) 560-7568
E-mail: kyoung@santabarbaraca.gov

Contractor: Lash Construction
Project Manager: Mike Ortega
Phone: (805) 963-3553

Project Description:

Installation of new signal poles, mast arms, pedestrian signal indicators with countdown heads, traffic control equipment and electrical connections, new curb and gutters, and directional access ramps.

Project Location: The Intersection of Anacapa and Carrillo Streets

Funding Source: Federal Funds – Highway Safety Improvement Program grant with local match provided by the City's Streets Capital Fund

Cost Summary:

| Estimated Total Project Cost | Current Construction Contract Amount |
|------------------------------|--------------------------------------|
| \$776,446 | \$343,065 |

Time Summary:

| Notice to Proceed Date | Current Substantial Completion Date |
|------------------------|-------------------------------------|
| February 6, 2012 | March 18, 2013 |

Major Work Planned for This Month:

- Work will be taking place on the East Side of the Anacapa/Carrillo intersection beginning on March 4, 2013 and completing on March 11, 2013, Construction on the South West Corner will begin on March 12, 2013 and be completing on March 18, 2013 – This work will include the demolition of existing ramps and the construction of new directional ramps.

Photo Taken March 4, 2013: Demolition of North East corner of Anacapa/Carrillo Intersection

