



## Construction Project Site Update

**Last Updated: May 3, 2013**

**Project Name:** De La Vina at Figueroa Intersection Improvements Project

**Contact Information:**

City Project Manager: Ken Young  
Phone: (805) 560-7568  
E-mail: kyoung@santabarbaraca.gov

Contractor: Lash Construction  
Project Manager: Jim Lash  
Phone: (805) 963-3553

**Project Description:**

This project consist of installing curb extensions at the corners of the intersection, the installation of safety lighting, and installation of new concrete sidewalks.

**Project Location(s):** De La Vina at Figueroa

**Funding Source(s):** Federal Aid Grant HSIPL – Highway safety improvements.

**Cost Summary:**

Estimated Total Project Cost	Current Construction Contract Amount
\$398,161	\$271,444

**Time Summary:**

Notice to Proceed Date	Current Substantial Completion Date
May 8, 2013	July 3, 2013

**Major Work for this month:**

- Work to begin on the Southeast corner. Demolition, grading, base, install conduits and place concrete.
- Work to begin on the Northeast corner. Demolition, grading, base, install conduits and place concrete.

**Major Work Planned for Next Month:**

- Work to begin on the Northwest corner. Demolition, grading, base, install conduits and place concrete.
- Work to begin on the Southwest corner. Demolition, grading, base, install conduits and place concrete.



**Photo of De La Vina at Figueroa before construction begins:**

