



of Santa Barbara - Chapala St
 Job # 404922
 y of Santa Barbara Project # 7
 3 Week Project Schedule

Working Day #: 114 115 116 117 118 119 120 121 122 123 124 125 126 127 128 129 130 131 132 133 134 135 136 137 138 139

Project Manager: Matthew Grimm					Start Date: 6/10/2013					WD: 150					December					January														
					Finish Date: 1/15/2013					L/D: 3,000																								
Cost Code	Description	Resp.	Quantity	Days	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F
	CONSTRUCTION																																	
305405	Dry Finish Barrier Rail	GCC	96 LF	3																														
85010044	Install Joint Seal	Austin	80 LF	1																														
	Mandrel Through Conduits	Taft	3 EA	1																														
	Electrical work demobilization/cleanup	GCC	1 LS	3																														
	Resurvey flowlines	Benner	1 LS	1																														
	City Water Tap	CofSB	1 LS	1																														
	Grind Bridge Deck (Sidewalk Grinder)	GCC	1 LS	1																														
303601	Place Compact Base (SW, RD)	GCC	1,942 SF	1																														
304802	Fine Grade for Concrete	GCC	1,942 SF	3																														
	Remove Driveway	GCC	1 LS	1																														
304803	Place All Concrete	GCC	28 CY	3																														
	Install Trash cans	GCC	1 LS	2																														
303602	Fine Grade Base	GCC	2,625 SF	1																														
302201	Grind AC Conforms	GCC	1,970 SF	1																														
	Patch back trench (remove Plates)	GCC	15 TN	1																														
303701	Pave AC	GCC	116 TN	0.5																														
303801	Place Dike (Type A)	GCC	98 LF	0.25																														
303901	Place AC Misc Area	GCC	90 SY	0.5																														
	Install shaft for manhole	GCC	1 LS	0.25																														
301201	Adjust Manhole to Grade	GCC	1 EA	0.5																														
305201	Install Truncated Domes	GCC	3 EA	0.5																														
	Measure / Fabricate Handrailing	C+W	157 LF	10																														
85030055	Install Handrailing	C+W	157 LF	3																														
850400XX	Install Irrigation / Landscaping	KCI	1 LS	5																														
85100057	Install Street Lighting	Taft	1 LS	5																														
85090056	Signing & Striping	Sterndahl	1 LS	1																														
170800	Final Cleanup/Punchlist/Fence Removal	GCC	1 LS	2																														
85080001	Remove CAS	Statewide	1 LS	1																														

- Dirt Crew
- Concrete Crew
- Mason Crew
- Landscape Sub
- Electrical Sub
- Handrail Sub
- Paving Crew