



## CONSTRUCTION PROJECT SITE UPDATE

**Last Updated: Friday, April 16, 2010**

**Project Name:** West Cabrillo Pedestrian Improvement Project

### **Contact Information:**

City Project Manager: Amanda Flesse  
Phone: (805) 564-5424  
E-mail: [AFlesse@SantaBarbaraCA.gov](mailto:AFlesse@SantaBarbaraCA.gov)

Contractor: Elevation General Engineering Contractors, Inc.  
Project Manager: Neil Tomilloso  
Phone: (805) 922-4366

### **Project Description:**

The scope of the project integrates the West Beach Neighborhood and improves the pedestrian linkage between Stearns Wharf and the Harbor area. Work includes replacing the sidewalk along the West Cabrillo Boulevard promenade between Stearns Wharf and Castillo Street. Enhanced brick crosswalks with pedestrian amenities, such as bulbouts and a pedestrian-activated signal at Ambassador Park, will improve the safety and overall appearance of West Cabrillo Boulevard. New plazas at Chapala Street, Ambassador Park, Bath Street, and Los Baños Pool will create areas of interest, as well as Americans with Disabilities Act access to the multi-modal beach path. New landscaping and public art at these plazas will further enhance the pedestrian experience. A signage program will highlight areas of interest along the Waterfront and provide information about the public art.

Construction began June 29, 2009, and is anticipated to be completed in May 2010. Extensive public outreach was conducted during the design process and that effort will continue through construction. Special efforts have been made in the project to accommodate the hotels and businesses, including later daily start times, earlier daily clean-up, minimal weekend obstructions, and full access to the project area for the July 4th weekend and all of the Old Spanish Days celebration.



**The current schedule for this work is as follows:**

For the week of 4/19/10:

- Grind and pave asphalt at all new brick crosswalk locations.
- Form and pour diagonal pattern sidewalk in Cabrillo Beach Pedestrian and Bicycle Pathway at Chapala Street and Ambassador Park locations.
- Complete remaining electrical work.
- Continue installing landscaping features along Cabrillo Boulevard.

All streets will remain open to the public with pedestrian traffic control in place at designated crosswalks.

During this period the following streets will be affected:

- Traffic Control will remain in limited locations along Cabrillo Boulevard.
- Castillo Street and Cabrillo Boulevard intersection is subject to a two-hour closure on Friday, April 16.

Construction of the entire project is scheduled to be completed by May 2010.