

CONSTRUCTION UPDATE

Last Updated: Wednesday, February 23, 2010

Contact Information:

Project Helpline 805-705-7610

Project Website <u>www.SantaBarbaraCA.gov/HaleyBridge</u>

Contractor: Lash Construction

Project Timeline: Winter 2009 - Summer 2011

Project Location: Bridge at intersection of Haley & De La Vina Streets

Project Status:

January 2010 (work completed):

- Intersection closed on January 11, 2010
- Temporary traffic and pedestrian detours in place
- Installation of temporary fencing, covered pedestrian walkway at Brownies market, and a portion of transition wall pilings
- Demolition of the residence located at 434 De La Vina
- Site survey
- Clearing and grubbing

February/March 2010:

Work begins/continues on:

- Potholing and documentation of existing utilities
- Documentation of 136 Haley Street
- Installation of a portion of shoring pilings
- Temporary utility relocations

