



# Cabrillo Boulevard Bridge Replacement Project Update

ARTS AND CRAFTS SHOW ADVISORY COMMITTEE  
June 10, 2014


# Agenda

- ◆ Project update
- ◆ Construction schedule
- ◆ Temporary show relocations
- ◆ Questions
- ◆ Closing



# Current Project Status

- ◆ Approved project is ready to advertise
- ◆ Project is scheduled to go out for construction bids later this month and start construction in October 2014



# Vicinity Use: Arts & Crafts Show



Photo Source: conejovalley.com




# Project Improvements

- ◆ Complete structural replacement
- ◆ Increased flood capacity and remove part building over creek upstream, coordinated with Lower Mission Creek Flood Control Project
- ◆ Bank protection/restoration downstream
- ◆ Reconstruction of creek walls upstream
- ◆ Increased sidewalk widths



# Bridge Design



# Construction

- ◆ Broken into three stages to maintain traffic in both directions and satisfy environmental requirements
- ◆ Two years starting in October 2014
- ◆ Stage 1: Drill center piles, bldg demo
- ◆ Stage 2: North side bridge, walls, temporary beachway bridge, utilities
- ◆ Stage 3: South side bridge, creek banks




# Construction Stage 1

- ◆ Start October 2014
- ◆ Demo a portion of the patio connected to the old bridge at 15 E Cabrillo Blvd
- ◆ Drill piles for the new bridge
- ◆ Limited impact to Arts & Craft show expected




- Traffic flow:  
Alternating lane closures as needed on  
Cabrillo Blvd.



# Construction Stage 2

- ◆ Tentatively March 2015
- ◆ Remove and replace north side bridge and transition walls
- ◆ Construct temporary multipurpose bridge and relocate utilities
- ◆ Construct new Mission Creek banks
- ◆ Temporary red curbs between State St and Anacapa St
- ◆ Arts & Craft space relocation to near Skate Park and Palm Parking Lot




- Traffic Flow: One lane in each direction will be open on the south side of Cabrillo Blvd.
- No left turns from Cabrillo Blvd onto Stearns Wharf



# Construction Stage 3


- ◆ Tentatively 2016
- ◆ Remove and replace south side bridge
- ◆ Relocate utilities and remove temporary multipurpose bridge
- ◆ Traffic shifted to north half of new bridge
- ◆ Temporary red curbs between State and Anacapa
- ◆ Temporary construction fence in grass area
- ◆ Arts & Craft space relocation required




- Traffic Flow: One lane in each direction will be open on the north side of Cabrillo Blvd.
- No left turns from Cabrillo Blvd. onto Stearns Wharf




# Temporary Relocations



# Spaces Impacted



# Relocated Spaces, Palm Lot



# Construction Traffic

- ◆ Temporary red curbs for no parking for lane shifts
- ◆ Relocate Arts & Crafts spaces during Stages 2 and 3
- ◆ Temporary barricades and fencing
- ◆ Pedestrian crossing assistance at Cabrillo Boulevard and Anacapa Street.



# Transit Relocation

- ◆ Landshark to be relocated to West Beach
- ◆ SB Trolley relocated to Visitor's Center
- ◆ MTD Waterfront Shuttle relocated to just west of State St
- ◆ MTD Downtown Shuttle to remain in fountain circle



# Signage

- ◆ Example pedestrian signage for Arts & Crafts show “open during construction” or “detour arrows”



# Temporary Assignment Process

- ◆ Jason and Judith will review the process for temporarily relocating show members with assigned spaces in the construction zone.



# Closing

- ◆ Questions/comments?
- ◆ Thank you.

