

Community Development Block Grant (CDBG-R) - Quarterly Update

Funding Amount: \$ 289,274

Current Balance: \$ 31,271

Period Ending	Project Update (cumulative)	Quarterly Funds Expended
March 31, 2011	<i>Franklin Center - 100% complete; Access Ramps - 80% complete; Apprenticeship Program - 100% complete</i>	\$ 13,939.00
December 31, 2010	<i>Franklin Center - 100% complete; Access Ramps - 80% complete; Apprenticeship Program - 68% complete</i>	\$ 11,460.00
September 30, 2010	<i>Franklin Center - 100% complete; Access Ramps - 80% complete; Apprenticeship Program - 68% complete</i>	\$ 113,989.50
June 30, 2010	<i>Franklin Center - 100% complete; Access Ramps - 0% complete; Apprenticeship Program - 68% complete</i>	\$ 92,777.88
March 31, 2010	<i>Franklin Center - 7% complete; Access Ramps - 0% complete; Apprenticeship Program - 44% complete</i>	\$ 6,555.00
December 31, 2009	<i>Environmental Reviews Completed. Apprenticeship Program - 44% complete (29 Youth Employed/2,675 Hours Worked)</i>	\$ 19,282.00
September 30, 2009	<i>Environmental Reviews Underway</i>	\$ -
July 31, 2009	<i>Notification of Funding Amount and submittal of Proposed Projects</i>	