



Construction Project Site Update

Last Updated: June 17, 2013

Project Name: Bridge Preventative Maintenance Program.

Contact Information:

City Project Manager: Max Kashanian

Phone: 805 564 5450

E-mail: Mkashanian@SantaBarbaraCA.gov

Contractor: Granite Construction Company.

Project Manager: Eric Bittle

Phone: (805) 964-9951

Project Description:

The work consists of placing polyester concrete overlay, methacrylate resin treatment, and asphalt concrete; removing and replacing concrete; removing traffic stripes, pavement markings, and pavement markers; epoxy crack injecting; painting traffic stripes and pavement markings; installing pavement markers; and other incidental and appurtenant work necessary for the proper construction of the contemplated improvement, as indicated on the project plans.

Funding Source(s):

This project is funded in part by the California Department of Transportation (Caltrans) Local Assistance Bridge Preventive Maintenance Program (BPMP), a subset of the Federal Highway Administration Highway Bridge Program. Under the BPMP, the federal share of project costs is 88.53 percent and the City's share is 11.47 percent.

Cost Summary:

Estimated Total Project Cost	Current Construction Contract Amount
385,786.00	198,608.00

Time Summary:

Notice to Proceed Date	Current Completion Date	Percent Complete by Time
May 20, 2013	Mid-July, 2013	35%

Major Work Completed This Month:

- Bridge over Tecolotito Creek (Hollister Avenue).
- Bridge over Sycamore Creek (East Cabrillo Boulevard).

Major Work Planned for Next Month:

- Four bridges over Mission Creek (Carrillo Street, Arrellaga Street, Mission Street, and State Street).
- Bridge over the Laguna Channel (Yanonali Street).