



CONSTRUCTION PROJECT SITE UPDATE

Last Updated: September 23, 2013

Project Name: ARRA Road Maintenance Repairs

Contact Information:

City Project Manager: Tim Gaasch
Phone: 897-2502
E-mail: tgaasch@santabarbaraca.gov

Contractor: Bond Blacktop Inc.
Project Manager: Mark Pierce
Phone: 403-1645

Project Description:

In October 2010 the City placed slurry seal and cape seal over a number of streets as part of an ARRA (American Recovery and Reinvestment Act) project. The product did not fully cure in a number of locations and the surface of the road along with the striping began to move. The movement created bumps in the pavement and often distorted the pavement markings near intersections and striping along the side of the road. The surface has stopped moving and is ready for repairs.

Bond Blacktop will grind the bumps to return a level surface and then reapply the slurry seal and striping. The grinding is anticipated to start the week of September 23. Placement of slurry seal is anticipated during the first two weeks of October and the final striping complete by the end of October.

The work on Alameda Padre Serra (APS) is expected to disrupt the traffic flow with delays for thru traffic. Local access to residents is expected at all times.

The repair areas include:

Alameda Padre Serra	(APS) (between Los Olivos and Sycamore Canyon)
Salinas	(between Sycamore Canyon and the freeway)
Mountain Drive	(at Mission Ridge intersection)
Eucalyptus Hill Road	(near Alston intersection)
Mission Street	(between Garden and Laguna)
State Street	(between Calle Laureles and Constance)
De La Vina Street	(between Alamar and Mission)
Cota Street	(between Soledad and Milpas)
Montecito Street	(near the Castillo intersection)
Shoreline Drive	(between Loma Alto and Castillo)

The current schedule for this work is as follows: September 23 thru October 11, 2013. Final striping is expected to be complete by November 1, 2013.