

DESIGN PROJECT SITE UPDATE

Last Updated: Wednesday, November 18, 2009

Project Name: Mason Street Bridge Over Mission Creek Replacement Project

Contact Information:

City Project Manager: Tom Conti

Phone: (805) 564-5383

E-mail: TConti@SantaBarbaraCA.gov

Estimated start of construction: Summer 2012

Duration of construction: 14 months

Project Description:

The bridge is located on Mason Street between Kimberly Ave and Chapala Streets. The project will involve replacement of the existing bridge with a new structure to improve hydraulic conveyance of Mission Creek as discussed in the Army Corps of Engineers, Lower Mission Creek EIR/EIS. A letter was received by the Department of the Army confirming that funding for design of an adjacent downstream portion of Lower Mission creek was authorized, thereby widening the channel in anticipation of bridge replacements/widenings.

Project Progress:

Caltrans has reviewed the City's request for funding of this bridge subject to authorized funding of the downstream widening by the Army Corps project. Funding was approved and has been earmarked in Caltran's HBP Project Summary Report. The City has received authorization for design of this project. An RFQ for design has been circulated and the City is in negotiations with the top ranked consultant. Design is scheduled to begin February 2010 and last approximately twenty four months. Pending design, right of way, and construction funding authorizations, this project is scheduled to go out to construction summer 2012



Mason Street Bridge from Aerial Photo