



Construction Update for Mason Street Bridge Replacement Project

The Mason Street Bridge Replacement Project was awarded to Lash Construction in September 2014, and the Notice to Proceed was given on October 14, 2014. Significant progress has been made to date as Lash has completed installation of the east channel walls and bridge abutment. The creek channel has been widened and flow is now being routed in front of the new walls. Preparation for installation of the new west channel walls and bridge abutment is underway. Demolition of the existing bridge is anticipated to be complete in early July. In addition, in May 2015, Lash Construction began work on the reach (Reach 1B) of the Lower Mission Creek Flood Control Project located immediately upstream of the Mason Street Bridge Replacement Project. This project is funded by the County of Santa Barbara, Flood Control district, with cooperation from City. The Reach 1B project is scheduled for completion near the end of this year, while the bridge project will be completed in the second half of 2016.

